#### AL-KO THERM GMBH

Hauptstrasse 248 - 250 • 89343 Jettingen-Scheppach

Telephone no.: +49 8225 39 - 2574 E-mail: Service.Center@al-ko.com



## **AL-KO THERM additional piping requirements**

| <br>   |
|--|
| The mechanical installation of the ventilation system is complete.   |
| The refrigeration piping in/on the housing is complete.  |
| Lifting platforms, lifting tools and equipment, scaffolding and ladders are provided onsite according to the provisions of the Employers' Liability Insurance Association, safety precautions have been taken.   |
| Clear transport paths have been established, packaging material disposal is taken care of, area is accessible during normal business hours (unless otherwise agreed upon) and there is sufficient illumination and sufficient current for both power and lighting. |
| Any other onsite conditions and requirements have been pointed out in advance and coordinated.   |
| It has been coordinated in advance whether or not and/or to what extent onsite technical personnel must be made available for support. Their presence must be ensured as per agreement.  |

Please make sure that the following points are taken care of by the time of additional piping:

#### Notes:

- The additional piping includes the professional implementation of the laying of the refrigerant pipelines as well
  as the installation and cabling of individual electronic components to the switch cabinet.
- The pipelines are connected together and laid by brazing with the use of nitrogen as a barrier gas. Pressure testing of the completed refrigerant piping is carried out with nitrogen.
- The additional piping can be performed via a separate order, along with the refrigerant piping in/on the housing.
- The completed refrigerant and additional piping is a requirement for the commissioning of the cooling system.
- The refrigeration piping does not include a claim for free fault rectification, even during the warranty period.
- The refrigeration piping does not include liability for the proper planning, dimensioning and implementation of the complete system.
- We are not liable for any damage caused by transport.
- If any of the above-listed preliminary work has not been provided or is not available, then a new visit will be
  necessary. A second visit will only be carried out with an additional charge according to the time and travel
  expenses incurred. Our current charge rates apply. A new visit will only be carried out with verification of the
  work to be done.
- Wait times and fault rectifications for which we are not responsible will also be charged according to the effort involved.

Please fill out page 2 and return to the e-mail address listed above!

### AL-KO THERM GMBH

Hauptstrasse 248 - 250 • 89343 Jettingen-Scheppach

Telephone no.: +49 8225 39 - 2574 E-mail: Service.Center@al-ko.com



Please fill out and return to the e-mail address listed above!

# AL-KO THERM deployment of an installation supervisor

| Client confirmation:  |  |
|---|--|
| We hereby confirm that all necessary installation supervisor date.  | requirements (as per page 1) have been met for the desired |
| Desired installation supervisor date:   |  |
| Date according to agreement, we no<br>Dates are only valid after written conf<br>Subject to current capacity utilization, |  |
| AL-KO order no.:  |  |
| Project:  |  |
| Equipment location address:   |  |
| Quantity technical personnel:   |  |
| Onsite contact:   |  |
| Company:  |  |
| Mobile no.:   |  |
|   |  |
| Date/Location   | Signature/Company stamp                                    |